

SCDVA-Administered Funds Quarterly Accounting

SCDVA administers public funds and grants that are from time to time disbursed to third parties, to include other governmental agencies and mission-supporting organizations. To promote transparency and accountability, SCDVA requests quarerly updated from recipients.

		Contribution Information
Amount	Project Name	PurPose
\$1,145,466.53		The Fort Jackson Centennial Project honors 100 years of Fort Jackson's legacy by creating a lasting public memorial space that celebrates military service,
Project Completion Date	In Progress (Estimated Dec 2026)	strengthens community ties, and preserves the history of South Carolina's premier Army training installation.

	NAME OF TAXABLE PARTY OF TAXABLE PARTY.
Receiving C	organization Information
Entity Name	Richland County
Address	2020 Hampton Street
City/State/Zip	Columbia, SC 29206
SCEIS Vendor#	Check: 7000299431 ACH: 7000087829
Tax ID#	57-6000398
Entity Type (County, City or Town)	County Government

	Organization Contact Information
Name	Sarah Harris
Position/Title	Director of Grants & Community Outreach
Telephone	803-576-2044
Email	harris.sarah@richlandcountysc.gov

Tell Min da Sel Min	Funds	Status	
Initial Grant Amount	Amount Spent This Quarter	Total Amount Spent to Date	Balance Remaining
\$1,145,466.53	\$347,535.65	\$968,445.08	\$177,021.45

THE RESERVE OF THE PARTY OF THE	Reporting Period	
Reporting Period	30-Sep-25	

(A)	Accounting	of how the	funds have been spent:	AND REAL PROPERTY OF THE PARTY
Expenditure Description	Project Milestone?	On Time?	Explanation of Delays from Project Timeline (if Any)	Updates to Timeline / Milestones (if Any)
LJ construction- Inv. 11-13-Please see itemized attachment.	Yes	Yes	Yes, recent changes in January with increased tariff's for construction supplies and stonework have been challenging.	Schedule remains active with completion projected on time; contractor adjusted sequencing, anticipated completion December 2025.
Memorial Design-Inv. 1500-1506-Please see Itemized attachment.	Yes	Yes	Yes, recent changes in January with increased tariff's for construction supplies and stonework have been challenging.	Fabrication and installation schedules updated to reflect supplier lead times; milestone completion expected within the next reporting period.

Attach additional sheets if necessary

《西班牙》的《西班牙》的《西班牙》的《西班牙》的《西班牙》	Expenditure Certification
The Organization certifies that the funds have been expended as shown above.	
Saah Harrin	Grants Director
Sgnature	Title
Sarah Harris	10/14/2025
Printed Name	Date

Submission date: 10/03/2025

Invoice date(s): 09/09/2025

Invoice #: 1506 (#12)

Check Payable to: Gateway to the Army Associ

108 Cypress Pond Lane

GI(New) (30 SEP 25

1505 41, 389.64 15tward panel 1504 41, 389.64 2nd war panel

=\$347,535.65

28,596.75

29,691.36

1500 43,000.00

1502 21,035.00

1503 18,750.00

1504 36,050.00

12

Elgin, SC 29045

Total Pay for this Invoice: \$41,389.64

Fund: 1200

Cost Center: 9921

Spend Code: SC_00117 Lump Sum Appropriations

Grant #: SCDVA-GTTA-001 GR-00000203

Description: Construction services for the completion of the Fort Jackson Centennial Park Project, Invoice 1506.

DocuSigned by:
Heather Williams

E8885CF0F616426.

Heather Williams, Grants Accountant

Date

DocuSigned by:

Sarah Harris,

Date

Dote

10/3/2025

Date

Date

Date

Note: \$177,021.45 remains

: does not include Rc Admin 10% : technically-\$62,474.80 remains

Memorial Design LLC 1268 Main St West Columbia, SC 29170-4026 ron@comerstonedimensional.com +1 (803) 755-1200 www.memorialdesign.com

GTTAA

Bill to

Gateway to the Army Association 4611 Hard Scrabble Road, Suite 172 Columbia, SC 29229

Invoice details

Invoice no.: 1506 Terms: Due on receipt Invoice date: 09/09/2025 Due date: 09/09/2025

Product or service Description **Amount**

Supplies & Materials Theater wall stone stock \$41,389.64

> **Total** \$41,389.64

Ways to pay


VISA BANK

Overdue 09/09/2025

Thank you for your business! We accept credit cards with a 3% service charge, ACH payments and checks can be mailed to Memorial Design, 1268 Main St, West Columbia, SC 29170.

View and pay

Invoice 1506: Proof of Payment 9/23/2025



For your security, information like account numbers, signatures, and the ability to view the backs of hecks have been removed from the images.

ou can see full or partial fronts and backs of the images by using the link at the top of the window.

Equal Housing Lender

Submission date:

09/11/2025

Invoice date(s):

09/03/2025

Invoice #:

1505 (#11)

Check Payable to:

Gateway to the Army Association

108 Cypress Pond Lane

Elgin, SC 29045

Total Pay for this Invoice:

\$41,389.64

Fund:

1200

Cost Center:

9921

Spend Code:

SC_00117 Lump Sum Appropriations

Grant #:

SCDVA-GTTA-001

GR-00000203

Description: Construction services for the completion of the Fort Jackson Centennial Park Project, Invoice 1505.



Memorial Design LLC 1268 Main St West Columbia, SC 29170-4026 ron@cornerstonedimensional.com +1 (803) 755-1200 www.memorialdesign.com

GTTAA

Bill to

Gateway to the Army Association 4611 Hard Scrabble Road, Suite 172 Columbia, SC 29229

Invoice details

Invoice no.: 1505 Terms: Due on receipt Invoice date: 09/03/2025 Due date: 09/03/2025

Total

Product or service

Description

Amount

Supplies & Materials 1.

Theater wall stone stock

\$41,389.64

\$41,389.64

Ways to pay










Thank you for your business! We accept credit cards with a 3% service charge, ACH payments and checks can be mailed to Memorial Design, 1268 Main St, West Columbia, SC 29170.

View and pay

Invoice 1505: Proof of Payment 9/8/2025 SCDVA GTTA 001



Submission date: 09/11/2025

Invoice date(s): 08/25/2025

Invoice #: 1504 (# 10)

Check Payable to: Gateway to the Army Association

108 Cypress Pond Lane

Elgin, SC 29045

Total Pay for this Invoice: \$36,050.00

Fund: 1200

Cost Center: 9921

Spend Code: SC_00117 Lump Sum Appropriations

Grant #: SCDVA-GTTA-001 GR-00000203

Description: Construction services for the completion of the Fort Jackson Centennial Park Project, Invoice 1504.

Heather Williams	9/11/2025
Heather Williams, Grants Accountant	Date
DocuSigned by:	
Saralı Harris	9/11/2025
Sarah Harris, Director of Grants & Community Outreach	Date

Memorial Design LLC 1268 Main St West Columbia, SC 29170-4026

ron@cornerstonedimensional.com +1 (803) 755-1200 www.memorialdesign.com

GTTAA

Bill to

Gateway to the Army Association 4611 Hard Scrabble Road, Suite 172 Columbia, SC 29229

Invoice details

Invoice no.: 1504
Terms: Due on receipt
Invoice date: 08/25/2025
Due date: 08/25/2025

#	Product or service	Description	Qty	Rate	Amount
1.	Supplies & Materials	Theater wall stock	1	\$32,750.00	\$32,750.00
2.	Supplies & Materials	coping & step stock & installation handicap area	1	\$3,300,00	\$3,300.00

Total \$36,050.00

Ways to pay









Thank you for your business! We accept credit cards with a 3% service charge, ACH payments and checks can be mailed to Memorial Design, 1268 Main St, West Columbia, SC 29170.

View and pay

Invoice 1504: Proof of Payment

9/8/2025

SCDVA GTTA 001

Hem 1 of 14 Show partial image.*


Check Founder

Check Founder

Oate Posters

Check Amount

\$36,050.00



₽ Flip

₱ Zoom

Next >

^{*} For your security, information like occount numbers, signatures, and the ability to view the backs of checks have been removed from the images.

You are see for or nartial fronts and backs of the images by using the link at the top of the window.

Submission date: 09/09/2025

Invoice date(s): 08/12/2025

Invoice #: 1503 (#9)

Check Payable to: Gateway to the Army Association

108 Cypress Pond Lane

Elgin, SC 29045

Total Pay for this Invoice: \$18,750.00

Fund: 1200

Cost Center: 9921

Spend Code: SC_00117 Lump Sum Appropriations

Grant #: SCDVA-GTTA-001 GR-00000203

Description: Construction services for the completion of the Fort Jackson Centennial Park Project, Invoice 1503.

	Heather Williams	9/10/2025
Heather Wil	liams, Grants Accountant	Date
	DocuSigned by:	
	Saralı Harris	9/9/2025
Sarah Harris	9DCF48B2D4B249A	Date
Director of C	Grants & Community Outreach	

Memorial Design LLC 1268 Main St West Columbia, SC 29170-4026 ron@comerstonedimensional.com +1 (803) 755-1200 www.memorialdesign.com

GTTAA

Bill to
Gateway to the Army Association
4611 Hard Scrabble Road, Suite 172
Columbia, SC 29229

Invoice details

Invoice no.: 1503 Terms: Due on receipt Invoice date: 08/12/2025 Due date: 08/12/2025

#	Product or service	Description	Qty	Rate	Amount
1.	Installation	Installation of entry walls	1	\$18,750.00	\$18,750.00

Total \$18,750.00

Ways to pay









Thank you for your business! We accept credit cards with a 3% service charge, ACH payments and checks can be mailed to Memorial Design, 1268 Main St, West Columbia, SC 29170.

View and pay

Invoice 1503: Proof of Payment 9/8/2025 SCDVA GTTA 001

tem 2 of 13 Shamman	200 E0246			-	Print
Check Humber				1.1	75
Date Posted				08/15/	25
Check Amount				\$18,750	
DESSENDENT NAME OF THE OWNER.				\$10,130	.00
				174	-
r s: 100 CTPHESS POROTE	ARMY ASSOCIATION	ar		1175	F. S
17 CLGIN, 80 20045-8124		_8-	14-25	17-175-52 2013	3
Paydo the			Cla	t	19
O'der of Mario	BAL DEGIGH		\$/	8,750.	0011
M Farmer - TI	product Saver	Head Fire	1400 mm /	ente del i	
The state of the s		_CLF A. 17. 101 St.			
		- SILANT 1-1 JE			
miles many organisms, but	and the second s	- 31 A. J. 1-1 J.			
the state of the s			0. (,	
the state of the s	invoice 1503		fine.	m	
the contract of the contract o			bent,		
the state of the s			bert	on A	
For P.S. June H.S.	: Nurice 1503	BL	Berty		All
For PS I LLE HS	NUNICE 1503	: <i>O2 /</i> .	Black	THE MER	PA Allsou
For P.S. June H.S.	: Nurice 1503	: <i>O2 /_</i> :U >2532790	Block	MEMOS MEMOS	PAY E
For P.S. June H.S.	: Nurice 1503	: <i>O2 /_</i> :U >2532790	Ben b	MEMORIAN	Allsouth Fed
For P.S. June H.S.	: Nurice 1503	: <i>O2 /_</i> :U >2532790	Block	MEMORIAL D MEMORIAL D MEMORIAL D	Allsouth Faders
For P.S. June H.S.	: Nurice 1503	: <i>O2 /_</i> :U >2532790	Black.	MEMORIAL DES	Allsouth Federal C
For P.S. June H.S.	: Nurice 1503	: <i>O2 /_</i> :U >2532790	Alarka 201-	MEMORIAL DESIGNATION 21741733	PAY TO THE ORDI
For P.S. June H.S.	: Nurice 1503	: <i>O2 /_</i> :U >2532790	Black.	MEMORIAL DESIGN L	PAY TO THE ORDER Allsouth Federal Credit
For P.S. June H.S.	: Nurice 1503	: <i>O2 /_</i> :U >2532790	Alarka 201-	MEMORIAL DESIGNATION MEMORIAL DESIGNATION	PAY TO THE ORDI

Zoom

Next >

Flip

You can see full or partial fronts and backs of the images by using the link at the top of the window.

a Equal Housing Lender

Previous

^{*} For your security, information like account numbers, signatures, and the ability to view the backs of checks have been removed from the images.

Submission date: 09/05/2025

Invoice date(s): 08/12/2025

Invoice #: 1502 (#8)

Check Payable to: Gateway to the Army Association

108 Cypress Pond Lane

Elgin, SC 29045

Total Pay for this Invoice: \$21,035.00

Fund: 1200

Cost Center: 9921

Spend Code: SC_00117 Lump Sum Appropriations

Grant #: SCDVA-GTTA-001 GR-00000203

Description: Construction services for the completion of the Fort Jackson Centennial Park Project, Invoice 1502 .

Docusigned by: Heather Williams Sarah Harris	9/9/2025
Heather Williams, Grants Accountant	Date
DocuSigned by:	
Sarah Harris	9/5/2025
Sarah Harris, Director of Grants & Community Outreach	Date

Memorial Design LLC 1268 Main St West Columbia, SC 29170-4026

ron@cornerstonedimensional.com +1 (803) 755-1200 www.memorialdesign.com

GTTAA

Bill to

Gateway to the Army Association 4611 Hard Scrabble Road, Suite 172 Columbia, SC 29229

Invoice details

Invoice no.: 1502 Terms: Due on receipt Invoice date: 08/12/2025 Due date: 08/12/2025

#	Product or service	Description	Amount
1.	Fabrication	Brick engraving 4x8	\$13,650.00
2.	Fabrication	Brick engraving 8x8	\$7,385.00

Ways to pay









Thank you for your business! We accept credit cards with a 3% service charge, ACH payments and checks can be mailed to Memorial Design, 1268 Main St, West Columbia, SC 29170.

\$21,035.00 **Total**

Payment -\$21,035.00

Balance due \$0.00

Paid in Full

Invoice 1502: Proof of Payment

@ Equal Housing Lender

9/4/2025

SCDVA GTTA 001

1 of 13 Show partial image*	Pri
Check Number	1176
Date Posted	08/15/25
Check Amount	\$21,035.00
PRODUCTION AND AND ASSESSMENT AND ASSESSMENT AND ASSESSMENT ASSESS	A CONTRACTOR OF THE PARTY OF TH
GATEWAY TO THE ARMY ASSOCIATION	<u>ال</u> 1178
106 CYPRESS POND LN FELGIN, SC 20045-0124	IN - 2 F
	C410
Pay to the March 11 Design	\$21,035.00
SA IN Thousand	1 - a - b - a - to - to
TWENTY DIE TRIPTY PLUE	70-
William India from MA	
and order	& Grandon -
Forthant 9 Invoica 1502 BL	e de la fina
The second secon	
	1 1 1
	2790314
7 2420010040 B/14/2025 ALLSOUTH CU >252	CLANS.
CO INC.	
C	
	7 2000
	ත
	Sign L
	T.C. Union
	4 1 9
Previous & Flip # 2	Zoom Next >
Chierions P. Inh	
	ires and the ability to view the ba
your security, information like account numbers, signatures have been removed from the images.	ures, and the ability to view the b

Submission date: 8/6/2025

Invoice date(s): 07/28/2025

Invoice #: 1501 (#7)

Check Payable to: Gateway to the Army Association

108 Cypress Pond Lane

Elgin, SC 29045

Total Pay for this Invoice: \$18,750.00


Fund: 1200

Cost Center: 9921

Spend Code: SC_00117 Lump Sum Appropriations

Grant #: GR-00000203 SCDVA-GTTA-001

Description: Construction services for the completion of the Fort Jackson Centennial Park Project, Invoice 1501.



Memorial Design LLC 1268 Main St West Columbia, SC 29170-4026 ron@comerstonedimensional.com +1 (803) 755-1200 www.memorialdesign.com

GTTAA

Bill toGateway to the Army Association
4611 Hard Scrabble Road, Suite 172
Columbia, SC 29229

Invoice details

Invoice no.: 1501 Terms: Due on receipt Invoice date: 07/28/2025 Due date: 07/28/2025

#	Product or service	Description	Qty	Rate	Amount

Fabrication fabrication of entry walls
 \$18,750.00 \$18,750.00

Total \$18,750.00

Ways to pay




Thank you for your business! We accept credit cards with a 3% service charge, ACH payments and checks can be mailed to Memorial Design, 1268 Main St, West Columbia, SC 29170.

View and pay

Invoice 1501: Proof of Payment

8/5/2025

SCDVA GTTA 001



Submission date: 7/11/2025

Invoice date(s): 07/21/2025

Invoice #: 1500 (#6)

Check Payable to: Gateway to the Army Association

108 Cypress Pond Lane

Elgin, SC 29045

Total Pay for this Invoice: \$43,000.00

Fund: 1200

Cost Center: 9921

Spend Code: Lump Sum Appropriations

GR-00000203 SCDVA-GTTA-001

Description: Construction services for the completion of the Fort Jackson Centennial Park Project, Invoice 1500.

DocuSigned by:

Heather Williams

7/21/2025

Heather Williams, Grants Accountant

DocuSigned by:

Sarah Harris,

Director of Grants & Community Outreach

Memorial Design LLC 1268 Main St West Columbia, SC 29170-4026 ron@comerstonedimensional.com +1 (803) 755-1200 www.memorialdesign.com

GTTAA

Bill to

Gateway to the Army Association 4611 Hard Scrabble Road, Suite 172 Columbia, SC 29229

Invoice details

Invoice no.: 1500 Terms: Due on receipt Invoice date: 07/11/2025 Due date: 07/11/2025

#	Product or service	Description	Qty	Rate	Amount
1.	Supplies & Materials	Remaining balance for material for floor decal	1	\$6,800.00	\$6,800.00
2.	Fabrication	Materials/Fabrication and installation of seating steps	1	\$36,200.00	\$36,200.00

Ways to pay









Thank you for your business! We accept credit cards with a 3% service charge, ACH payments and checks can be mailed to Memorial Design, 1268 Main St, West Columbia, SC 29170.

View and pay

Total


\$43,000.00

Overdue

07/11/2025

Invoice 1500: Proof of Payment

7/18/2025 SCDVA GTTA 001



Previous @ Flip @

@ Zoom Next >

* For your security, information like account numbers, signatures, and the ability to view the backs of checks have been removed from the images.

You can see full or partial fronts and backs of the images by using the link at the top of the window.

a Equal Housing Lender

Submission date: 09/05/2025

Invoice date(s): 08/20/2025

Invoice #: 13

Check Payable to: Gateway to the Army Association

108 Cypress Pond Lane

Elgin, SC 29045

Total Pay for this Invoice: \$29,691.36

Fund: 1200

Cost Center: 9921

Spend Code: SC_00117 Lump Sum Appropriations

Grant #: SCDVA-GTTA-001 GR-00000203

Description: Construction services for the completion of the Fort Jackson Centennial Park Project, Pay App #13.

Heather Williams	9/9/2025
Heather Williams, Grants Accountant	Date
—DocuSigned by:	
Saralı Harris	9/5/2025
Sarah Harris,	Date

APPLICATION AND CERTIFICATE FOR PAYMENT

	AITEICATION AIND C	ERITICALE FOR	AIMENI	
	108 Cypress Pond Lane	PROJECT: Fort Jackson 0 0	n Centennial Park	
	615 KNOX ABBOTT DRIVE, SUITE 200	ENGINEER:		
BILLING I	PERIOD : Through August 20, 2025	CONTRACT DATE: Februa	ry 22, 2024	
TO: Gateway to the Army Association PROJECT: Fort Jackson Centennial Park 108 Cypress Pond Lane 0 Elgin, SC 29045 0				
	ORIGINAL SCHEDULED VALUE		315,250.00	
	CHANGE ORDERS TO DATE	**>************************************	375,107.00	
	NEW SCHEDULED VALUE	***************************************		
	TOTAL WORK TO DATE	***************************************	551,173.26	
	LESS RETAINAGE (N/A)	******************************	0.00	
	TOTAL EARNED LESS RETAINAGE	***************************************	551,173.26	
	LESS PREVIOUS BILLINGS	***************************************	521,481.90	
	CURRENT AMOUNT DUE	***************************************	29,691.36	
	BALANCE TO FINISH, PLUS RETAINAGE		139,183.74	
	Payment in the amount of \$	is recommended.		
	BY:			
	CONTRAC	TOR CERTIFICATION		
, v V	AND BELIEF THE WORK COVERED BY THIS APPLICATION FOR PAYMENT	THAS BEEN COMPLETED IN ACCORDAN AID BY THE CONTRACTOR FOR WORK F	ICE FOR	

CONTRACTOR: L - J, Inc.

NAME: Wondow & McCoy - Wara

TO:

Gateway to the Army Association

108 Cypress Pond Lane Elgin, SC 29045

FROM: L - J, INC.

615 KNOX ABBOTT DRIVE, SUITE 200

CAYCE, SC 29033

BILLING PERIOD : Through August 20, 2025

BILLING NO.: Thirteen (13)

PROJECT: Fort Jackson Centennial Park

Page 2 of 2

ENGINEER:

CONTRACT DATE: February 22, 2024

BILLING DATE: August 20, 2025

	5. Timeen (13)							BILLING D	ATE: August	20, 2025				
ITEM #	ITEM DESRPIPTION	Centennial Park QUANTITY	UNIT	UNIT	SCHËDULED VALUE	PREVIOUS WE	TOTAL	WORK	IN PLACE TOTAL	TOTAL WOR	K TO DATE	PCT	BALANCE REMAINING	RETAINA
														1
1	General Conditions/Mobilization	1.00	LS	7,400.00	7,400.00	0.97	7,178.00	0.00	0.00	0.97	7,178.00	97.00	222.00	
2	Construction Staking	1.00	LS	9,870.00	9,870.00	0.97	9,573.90	0.00	0.00	0.97	9,573.90	97.00	296.10	1
3	Rough Grade for sidewalks	1.00	LS	40,160.00	40,160.00	1.00	40,160.00	0.00	0.00	1.00				
4	Fine Grade for sidewalks	1.00	LS	38,515.00	38,515.00	0.95	36,589.25	0.00	0.00	0.95	36,589.25	95,00		
5	Backfill Sidewalks/Final Dress	1.00	LS	17,335.00	17,335.00	0.95	16,468.25	0.00	0.00	0.95			.,	1
6	Erosion Control/Silt Fence	1.00	EA	4,930.00	4,930,00	0.97	4,782.10	0.00	0.00	0.97	4,782.10			
7	Temporary Grassing	1.00	EA	3,200.00	3,200.00	0.95	3,040.00	0.00	0.00	0.95				1
8	installation of Concrete Sidewalks	1.00	EA	193,840.00	193,840.00	0.95	184,148,00	0.00	0.00		184,148.00	1		1
	Change Order #1 (Approved February 2025)													
1a.	Installation/Complete Storm Drain System	1.00	LS	43,197.00	43,197.00	1.00	43,197.00	0.00	0.00	1.00	43,197.00	100,00	0.00	
1b.	Asphalt Patch (open cut along Hardee)	1.00	LS	3,192.00	3,192.00	1.00	3,192.00	0.00	0.00	1.00				1
	Grading Inside Amphitheater	1.00	LS	5,652.00	5,652.00	1.00	5,652.00	0.00	0.00	1.00				1
1d.	Paver Slab Installation	1.00	LS	37,584.00	37,584.00	0.00	0.00	0.79	29,691.36	0.79				
1e.	Hauling Excavated Materials	1.00	LS	13,392.00	13,392.00	1.00	13,392.00	0.00	0.00	1.00				
	Change Order #2 (Submitted March 2025)													
2a.	Footers for Granite Walls	1.00	LS	67,430.00	67,430.00	0.48	32,366.40	0.00	0.00	0,48	32,366,40	48.00	35,063.60	
2b.	Statue Footers	1.00	LS	34,758,00	34,758.00	1.00	34,758,00	0,00	0.00	1.00			0.00	
	Paver Slab Installation	1.00	LS	18,097.00	18,097.00	0.00	0.00	0.00	0.00	0.00			18,097.00	1
	Change Order #3 Submitted April 2025													
3a.	Amphitheater Step/Footer for Granite Walls	1,00	LS	81,705.00	81,705.00	1.00	81,705.00	0.00	0.00	1.00	81,705.00	100.00	0.00	,
3b.	Concrete Sidewalk (top of Amphitheater)	1.00	LS	19,700.00	19,700.00	0.00	0.00	0.00	0.00	9,80	0.00	0.00	19,700.00	1
3c.	Granite Sculpture Panel Footers (12 L x1.5' W x1.5' D)	1.00	LS	16,020.00	16,020.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	16,020.00	1
3d.	Additional Steps in Amphitheater	1.00	LS	9,400.00	9,400.00	0.00	0.00	0.00	0.00	0.00	0.00		9,400.00	
30.	Handrails (Lambs Tongue)	1.00	LS	19,700.00	19,700.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	19,700,00	1
3f.	Grading Inside Amphitheater Seats	1.00	LS	5,280.00	5,280.00	1.00	5,280.00	0.00	0.00	1.00	5,280.00	100.00	0.00	
	INITIAL CONTRACT TOTALS: Change Orders: New Contract value:				315,250.00 375,107.00 \$690,357.00		521,481.90		29,691.36		551,173.26	79.84%	139,183.74	

Pay App #1: Proof of Payment 09/05/2025 SCDVA GTTA 001

\$29,691.36

Item 1 of 15 Show partial image*	⊕ Print
Check Number	
Date Posted	
Check Amount	
	TEWAY TO THE ARMY ASSOCIATION TOPRESS POND LN N, BG 89048-8128 St. J. J. J. J. L. S.
GATEWAY TO THE ARMY ASSOCIATION 108 CYPRESS POND LN ELGIN, BC 19048-9124 8 - 27	2.5 et. TRAN 2019
Pay to this LJ INC	
Sie Sent Here The restart 3th Head and Mist Type	Re 7/000lars to the
FORDAU # 13 BE STA	sday, N=
TRN_DEBIT JLEVER2 29691.3	6
Five Points 4916 94004 4916 0003	THE ORDER TO BANK PROST ORLY SOSOSAN
Previous Flip	Next >

Submission date: 08/27/2025

Invoice date(s): 08/01/2025

Invoice #: Twelve

Check Payable to: Gateway to the Army Association

108 Cypress Pond Lane

Elgin, SC 29045

Total Pay for this Invoice: \$29,326.20

Fund: 1200

Cost Center: 9921

Spend Code: SC_00117 Lump Sum Appropriations

Grant #: SCDVA-GTTA-001 GR-00000203

Description: Construction services for the completion of the Fort Jackson Centennial Park Project, Pay App #12.

Heather Williams	8/29/2025
Heather Williams, Grants Accountant	Date
DocuSigned by:	
Saralı Harris	8/27/2025
Sarah Harris, Director of Grants & Community Outreach	Date

APPLICATION AND CERTIFICATE FOR PAYMENT

TO: Gateway to the Army Association

108 Cypress Pond Lane

Elgin, SC 29045

PROJECT: Fort Jackson Centennial Park

0

FROM: L-J, INC.

615 KNOX ABBOTT DRIVE, SUITE 200 CAYCE, SOUTH CAROLINA 29033

ENGINEER:

BILLING PERIOD: Through August 1, 2025

CONTRACT DATE: February 22, 2024

BILLING NO.: Twelve (12)

BILLING DATE: August 1, 2025

ORIGINAL SCHEDULED VALUE	315,250.00	
CHANGE ORDERS TO DATE	375,107.00	
NEW SCHEDULED VALUE	690,357.00	
TOTAL WORK TO DATE	521,481.90	
LESS RETAINAGE (N/A)	0.00	
TOTAL EARNED LESS RETAINAGE	521,481.90	
LESS PREVIOUS BILLINGS	492,155.70	
CURRENT AMOUNT DUE	29,326.20	
BALANCE TO FINISH, PLUS RETAINAGE	168,875.10	
		 _
Payment in the amount of \$ is recommended.		
BY:		

CONTRACTOR CERTIFICATION

THE UNDERSIGNED CONTRACTOR CERTIFIES TO THE BEST OF THE CONTRACTOR'S KNOWLEDGE, INFORMATION AND BELIEF THE WORK COVERED BY THIS APPLICATION FOR PAYMENT HAS BEEN COMPLETED IN ACCORDANCE WITH THE CONTRACT DOCUMENTS, THAT ALL AMOUNTS HAVE BEEN PAID BY THE CONTRACTOR FOR WORK FOR WHICH PREVIOUS CERTIFICATES FOR PAYMENT WERE ISSUED AND PAYMENTS RECEIVED FROM THE OWNER, AND THAT CURRENT PAYMENT SHOWN HEREIN IS NOW DUE.

CONTRACTOR: L - J, Inc.

NAME: Wender Mª Cay
TITLE: Project Manager
DATE: 2-1-2025

Under

TO:

FROM:

Gateway to the Army Association 108 Cypress Pond Lane

Elgin, SC 29045

L - J, INC.

615 KNOX ABBOTT DRIVE, SUITE 200

CAYCE, SC 29033

BILLING PERIOD : Through August 1, 2025

BILLING NO.: Twelve (12)

PROJECT: Fort Jackson Centennial Park

Page 2 of 2

ENGINEER:

CONTRACT DATE: February 22, 2024

BILLING DATE: August 1, 2025

	10 Twelve (12)								ATE: August	1, 2025				
ITEM:	ITEM DESRPIPTION	Centennial Park QUANTITY	UNIT	UNIT	SCHEDULED VALUE	PREVIOUS W	ORK TO DATE TOTAL	WORK UNIT	IN PLACE TOTAL	TOTAL WOR	TOTAL	PCT	BALANCE REMAINING	RETAIN
														1
1	General Conditions/Mobilization	1.00	LS	7,400.00	7,400.00	0.97	7,178.00	0.00	0.00	0.97	7,178,00	97.00	222.00	
2	Construction Staking	1.00	LS	9,870.00	9,870.00	0.97	9,573.90	0.00	0.00	0,97			296.10	1
3	Rough Grade for sidewalks	1.00	LS	40,160.00	40,160.00	1.00	40,160.00	0.00	0.00	1.00			0.00	1
4	Fine Grade for sidewalks	1.00	LS	38,515.00	38,515.00	0.95	36,589.25	0.00	0.00	0.95		1	1,925.75	1
5	Backfill Sidewalks/Final Dress	1.00	LS	17,335.00	17,335.00	0.95	16,468.25	0.00	0.00	0.95			866.75	1
6	Erosion Control/Silt Fence	1.00	EA	4,930.00	4,930,00	0,97	4,782.10	0.00	0.00	0.97	4,782.10	97.00	147.90	1
7	Temporary Grassing	1.00	EA	3,200.00	3,200.00	0,95	3,040.00	0.00	0.00	0.95		1 1	160.00	1
8	Installation of Concrete Sidewalks	1.00	EA	193,840.00	193,840.00	0.95	184,148.00	0.00	0.00	0.95	184,148.00		9,692.00	
	Change Order #1 (Approved February 2025)													
ta.	Installation/Complete Storm Drain System	1.00	LS	43,197.00	43,197.00	1.00	43,197.00	0.00	0.00	1.00	43,197.00	100.00	0.00	
1b.	Asphalt Patch (open cut along Hardee)	1.00	LS	3,192.00	3,192.00	1.00	3,192.00	0.00	0.00	1.00		100,00	0.00	1
	Grading Inside Amphitheater	1.00	LS	5,652.00	5,652.00	0.85	4,804.20	0.15	847.80	1,00		100.00	0.00	1
1d.	Paver Slab Installation	1.00	LS	37,584.00	37,584.00	0.00	0.00	0.00	0.00	0.00		1 1	37,584.00	1
1e,	Hauling Excavated Materials	1.00	LS	13,392.00	13,392.00	1.00	13,392.00	0.00	0.00	1.00		1	0.00	1
	Change Order #2 (Submitted March 2025)													
2a,	Footers for Granite Walls	1.00	LS	67,430,00	67,430.00	0.30	20,229.00	0.18	12,137.40	0.48	32,366,40	48.00	35,063,60	
2b.	Statue Footers	1.00	LS	34,758.00	34,758.00	1.00	34,758.00	0.00	0.00	1.00	34,758,00	100,00	0.00	1
	Paver Slab installation	1.00	LS	18,097.00	18,097.00	0.00	0.00	0.00	0.00	0.00			18,097.00	1
	Change Order #3 Submitted April 2025													
3a,	Amphitheater Step/Footer for Granite Walls	1.00	LS	81,705.00	81,705.00	0,80	65,364.00	0.20	16,341.00	1,00	81,705.00		0.00	
3b.	Concrete Sidewalk (top of Amphitheater)	1.00	LS	19,700.00	19,700.00	0.00	0.00	0.00	0.00	0.00	0.00		19,700.00	
3c.	Granite Sculpture Panel Footers (12 L x1.5' W x1.5' D)	1.00	LS	16,020.00	16,020.00	0.00	0.00	0.00	0.00	0.00	0.00		16,020.00	1
3d.	Additional Steps in Amphitheater	1.00	LS	9,400.00	9,400.00	0.00	0.00	0.00	0.00	0.00	0.00		9,400.00	1
3e,	Handrails (Lambs Tongue)	1.00	LS	19,700.00	19,700.00	0.00	0.00	0.00	0.00	0.00	0.00		19,700.00	
3f.	Grading Inside Amphitheater Seats	1.00	LS	5,280.00	5,280.00	1.00	5,280.00	0.00	0.00	1.00	5,280.00		0.00	
	INITIAL CONTRACT TOTALS:				315,250,00		492,155,70		29,326.20		521,481.90	75.54%	168,875,10	
	Change Orders: New Contract value:				375,107.00						,,			
	1964 Conligue Pallia.				\$690,357.00				- 1					

Pay App #12: Proof of Payment 08/26/2025 SCDVA GTTA 001

\$29,326.20

	117	3
Check Number	08/20/2	5
Date Posted	\$29,326.2	0
Check Amount	\$29,520.2	
GATEWAY TO THE ARMY ASSO	OCIATION 1173	
108 CYPRESS POND LN ELGIN, SC 20046-8124	8-12-25	
Pay to the LJ INC	\$ 29,3262	0
Order of Lines Though	Excel Title Broad Towney Si Some 1	
Turney some const		
STATE S SHAN COMMING MAN	0-01	,
For DA ALO H 17 - In	OhE Horchers	10
· · · · · · · · · · · · · · · · · · ·	the state of the s	
49162301	14431 133916 20250820 0000000091838319	73
TRN_DE	EBIT JLEVER2 29326.20	3
Five Point	ts 4916 94004 4916 0003 0099.	75
	\$24E	200
	= 0	5
	II ONLY) BOUNE
	ONLY	30 8308I

@ Equal Housing Lender

^{*} For your security, information like account numbers, signatures, and the ability to view the backs of checks have been removed from the images.

You can see full or partial fronts and backs of the images by using the link at the top of the window.

Submission date: 06/23/2025

Invoice date(s): 07/21/2025

Invoice #: Eleven 11

Check Payable to: Gateway to the Army Association

108 Cypress Pond Lane

Elgin, SC 29045

Total Pay for this Invoice: \$28,596.75

Fund: 1200

Cost Center: 9921

Spend Code: SC_00117 Lump Sum Appropriations

Grant #: GR-00000203 SCDVA-GTTA-001

Description: Construction services for the completion of the Fort Jackson Centennial Park Project, Pay App #11.

Heather Williams	7/21/2025
Heather Williams, Grants Accountant	Date
DocuSigned by:	
Saralı Harris	7/21/2025
Sarah Harris,	Date
Director of Grants & Community Outreach	

APPLICATION AND CERTIFICATE FOR PAYMENT

ENGINEER:

TO: **Gateway to the Army Association**

108 Cypress Pond Lane

Elgin, SC 29045

PROJECT: Fort Jackson Centennial Park

FROM: L-J, INC.

615 KNOX ABBOTT DRIVE, SUITE 200 **CAYCE, SOUTH CAROLINA 29033**

BILLING PERIOD: Through July 3, 2025

BILLING NO.: Eleven (11)

CONTRACT DATE: February 22, 2024

315,250.00

BILLING DATE: July 7, 2025

	0.0,000.00	
CHANGE ORDERS TO DATE	375,107.00	
NEW SCHEDULED VALUE	690,357.00	
TOTAL WORK TO DATE	492,155.70	
LESS RETAINAGE (N/A)	0.00	
TOTAL EARNED LESS RETAINAGE	492,155.70	
LESS PREVIOUS BILLINGS	463,558.95	
Г		
CURRENT AMOUNT DUE	28,596.75	
BALANCE TO FINISH, PLUS RETAINAGE	198,201.30	
Payment in the amount of \$ is recommended.		
-		
BY:		

CONTRACTOR CERTIFICATION

THE UNDERSIGNED CONTRACTOR CERTIFIES TO THE BEST OF THE CONTRACTOR'S KNOWLEDGE, INFORMATION AND BELIEF THE WORK COVERED BY THIS APPLICATION FOR PAYMENT HAS BEEN COMPLETED IN ACCORDANCE WITH THE CONTRACT DOCUMENTS, THAT ALL AMOUNTS HAVE BEEN PAID BY THE CONTRACTOR FOR WORK FOR WHICH PREVIOUS CERTIFICATES FOR PAYMENT WERE ISSUED AND PAYMENTS RECEIVED FROM THE OWNER, AND THAT CURRENT PAYMENT SHOWN HEREIN IS NOW DUE.

ORIGINAL SCHEDULED VALUE.....

CONTRACTOR: L - J, Inc.

TO:

Gateway to the Army Association

108 Cypress Pond Lane Eigin, SC 29045

FROM:

L-J, INC.

615 KNOX ABBOTT DRIVE, SUITE 200

CAYCE, SC 29033

BILLING PERIOD: Through July 3, 2025

BILLING NO.: Eleven (11)

PROJECT: Fort Jackson Centennial Park

Page 2 of 2

ENGINEER:

CONTRACT DATE: February 22, 2024

BILLING DATE: July 7, 2025

	EllLing DATE: July 7, 2025													
ITEM #	ITEM DESRPIPTION	Centennial Park QUANTITY	UNIT	COST	SCHEDULED VALUE	PREVIOUS WO	TOTAL	WORK	IN PLACE TOTAL	TOTAL WOR	K TO DATE TOTAL	PCT	BALANCE REMAINING	RETAIN
1	General Conditions/Mobilization	1.00	LS	7,400.00	7,400.00	0.97	7,178.00	0.00	0.00	0.97	7,178.00	97.00	222.00	
2	Construction Staking	1.00	LS	9,870.00	9,870.00	0.97	9,573.90	0.00	0.00	0.97	9,573.90	97.00	296.10	
3	Rough Grade for sidewalks	1.00	LS	40,160.00	40,160.00	1.00	40,160.00	0.00	0.00	1.00	40,160.00	100.00	0.00	,
4	Fine Grade for sidewalks	1.00	LS	38,515.00	38,515.00	0.95	36,589.25	0,00	0.00	0.95	36,589.25	95.00	1,925.75	,
5	Backfill Sidewalks/Final Dress	1.00	LS	17,335.00	17,335.00	0.95	16,468.25	0.00	0.00	0.95	16,468.25	95.00	866.75	5
6	Erosion Control/Silt Fence	1.00	EA	4,930.00	4,930.00	0.97	4,782.10	0.00	0.00	0.97	4,782.10	97.00	147.90	
7	Temporary Grassing	1.00	EA	3,200.00	3,200.00	0.95	3,040.00	0.00	0.00	0,95	3,040.00	95.00	160.00	,
8	installation of Concrete Sidewalks	1.00	EA	193,840.00	193,840.00	0.95	184,148.00	0.00	0.00	0,95	184,148.00	95.00	9,692.00	
	Change Order #1 (Approved February 2025)													
ta.	installation/Complete Storm Drain System	1.00	LS	43,197.00	43,197.00	1,00	43,197,00	0.00	0.00	1.00	43,197,00	100.00	0,00	
1b.	Asphalt Patch (open cut along Hardee)	1.00	LS	3,192.00	3,192.00	1.00	3,192.00	0.00	0.00	1.00			0.00	1
	Grading Inside Amphitheater	1.00	LS	5,652.00	5,652.00	0.85	4,804,20	0.00	0.00	0,85	.,		847.80	1
1d.	Paver Slab Installation	1.00	LS	37,5B4.00	37,584.00	0.00	0.00	0.00	0.00	0.00			37,584.00	1
1e.	Hauling Excavated Materials	1.00	LS	13,392.00	13,392.00	1.00	13,392.00	0.00	0.00	1.00		1 1	0.00	1
	Change Order #2 (Submitted March 2025)													
2a.	Footers for Granite Walls	1.00	LS	67,430.00	67,430.00	0.30	20,229.00	0.00	0.00	0.30	20,229.00	30.00	47,201.00	
2b.	Statue Footers	1.00	LS	34,758.00	34,758.00	1.00	34,758.00	0.00	0.00	1.00	34,758.00	100.00	0.00	
	Paver Stab Installation	1.00	LS	18,097.00	18,097.00	0.00	0.00	0.00	0.00	0.00			18,097.00	1
	Change Order #3 Submitted April 2025								- 1					
3a.	Amphitheater Step/Footer for Granite Walls	1.00	LS	81,705.00	81,705.00	0.45	36,767.25	0.35	28,596.75	0.80	65,364.00		16,341.00	
3b.	Concrete Sidewalk (top of Amphitheater)	1.00	LS	19,700.00	19,700.00	0.00	0,00	0.00	0.00	0.00	0.00		19,700,00	1
3c.	Granite Scuipture Panel Footers (12 L x1.5' W x1.5' D)	1.00	LS	16,020.00	16,020.00	0.00	0.00	0.00	0.00	0.00	0.00		16,020.00	1
3d.	Additional Steps in Amphitheater	1.00	LS	9,400.00	9,400.00	0.00	0.00	0.00	0.00	0.00			9,400.00	1
3e.	Handrails (Lambs Tongue)	1.00	LS	19,700.00	19,700.00	0.00	0.00	0.00	0.00	0.00	0.00		19,700.00	1
3f.	Grading inside Amphitheater Seats	1.00	LS	5,280.00	5,280.00	1.00	5,280.00	0.00	0.00	1.00	5,280.00	- 1	0.00	1
INITIAL CONTRACT TOTALS:				315,250.00		463,558.95		28,596.75		492,155.70	71.29%	198,201.30	\vdash	
	Change Orders: New Contract value:				375,107.00 \$690,357.00							,	, 1.00	
	170# Outle dot ading.				2030,357.00									

Pay App #11: Proof of Payment 07/18/2025 SCDVA GTTA 001

\$28,596.75

Date Posted			\$28,596.75
Check Amount			
Proceedings of the American Street Control of the C	THE RESERVE OF THE PERSON NAMED IN COLUMN TWO IS NOT THE OWNER.	and splant of the parties of below and alternating many arrests are as the	1169
GATEWAY TO THE	ARMY ASSOCIATION less pond in C 20045-8124	7 15-25	9183831073
		1-13-	व्या
PAYTOTHE LJ	Tyc	\$	28,596.95
TWENTYER	ANT THOUSAND Five	KINETY SIX THE	MILANS 🚳 🚟
WELLS WAS FRED BOOK	NA.	, 12/20	
wellstend seen		DE MAN	100-
FORDALLO #	11	MU/HA	A PAN
			0000402004673
	491623010078 12	2209 20250716 00000	# 5 .5
	TRN_DEBIT JLE	4004 4916 0003 0078	ることを
	Life Louise 19:32		250
			EH O

* For your security, information like account numbers, signatures, and the ability to view the backs of checks have been removed from the images.

@ Zoom

Next >

You can see full or partial fronts and backs of the images by using the link at the top of the window.

Flip

Previous

@ Equal Housing Lender

Submission date:

7/15/2025

Invoice date(s):

06/23/2025

Invoice #:

1499 (#5)

Check Payable to:

Gateway to the Army Assoc

108 Cypress Pond Lane

Elgin, SC 29045

Total Pay for this Invoice:

\$38,995.56

Fund:

1200

Cost Center:

9921

Spend Code:

SC_00117 Lump Sum Appropriations

Grant #:

GR-00000203 SCDVA-GTTA-001

Description: Construction services for the completion of the Fort Jackson Centennial Park Project, Invoice 1499.

Heather Williams

Tools Specified by:

Docusigned by:

Docusigned by:

Swall Harris,

Date


7/17/2025

7/17/2025

Date

Date

Date



Memorial Design LLC 1268 Main St West Columbia, SC 29170-4026 ron@comerstonedimensional.com +1 (803) 755-1200 www.memorialdesign.com

GTTAA

Bill to Gateway to the Army Association 4611 Hard Scrabble Road, Suite 172 Columbia, SC 29229

Invoice details

Invoice no.: 1499 Terms: Due on receipt Invoice date: 06/23/2025 Due date: 06/23/2025

#	Product or service	Description	Qty	Rate	Amount
1.	Architectural	Complete installation of amphitheater risers	1	\$16,500.00	\$16,500.00
2.	Supplies & Materials	Material cost for floor decal	1	\$5,215.56	\$5,215,56
3.	Fabrication	Fabrication of pit walls	1	\$17,280.00	\$17,280.00

Total \$38,995.56

Ways to pay









Thank you for your business! We accept credit cards with a 3% service charge, ACH payments and checks can be mailed to Memorial Design, 1268 Main St, West Columbia, SC 29170.

View and pay

Invoice 1499: Proof of Payment 7/7/2025 SCDVA GTTA 001

Check Nur	nber			1167
Date Poste	rd .			06/27/25
Check Ame	oent			\$38,995.56
50	A			
GATEW	AY TO THE ARMY AS IGN CYPRESS POND LI ELGIN, SC 29045-6124	SOCIATION		1167
	E.GIN, SC 29645-8124		6-26-	25
BAY TO THE	de	- total		\$ 38,995,56
ORDER OF.	BEADAN D		0-1 - 0 × 5	ADSTLASS OF E
Carney		ed Histor Basids	Cat Hoperson	TOP DATES
PARGO	Neit Ferge Bank, It A. Squitt, Caroura refishings com			
sca DAdd	w #5 Per		BE BUY	long At
ne i series	OPSO CISOSPES	MLSOUIM		PAY TO THE ORDER OF SOUTH FEDERAL Credit Union 253279031 FOR DEPOSIT ONLY MEMORIAL DESIGN LLC 21741733
	(Previous	♂ Flip	₽ Zoom	Next >



SCDVA administers public funds and grants that are from time to time disbursed to third parties, to include other governmental agencies and mission-supporting organizations. To promote transparency and accountability, SCDVA requests quarerly updated from recipients.

Contribution Information					
Amount	Amount Project Name Purpose				
	SCDVA-Administered Funds	Short Stay Recreation Area Sewer Project-Berkeley County, SC			
Project Completion Date					

Receiving Organization Information		
Entity Name	Berkeley County Water & Sanitation	
Address	212 Oakley Plantation Drive	
City/State/Zip	Moncks Corner, SC 29461	
SCEIS Vendor #	7000147685	
Tax ID#	57-0650141	
Entity Type (County, City or Town)	Public Utility	

Organization Contact Information		
Name	Josh Cooper	
Position/Title	Engineering Manager	
Telephone	843-719-2310	
Email joshua.cooper@berkeleycountysc.gov		

Funds Status					
Initial Grant Amount Spent This Total Amount					
Amount	Quarter	Spent to Date	Balance Remaining		
\$1,364,000.00	\$16,128.13	\$565,574.40	\$798,425.60		

Report	ting Period
Reporting Period	July 1, 2025 - September 30, 2025

Accounting of how the funds have been spent:				
Expenditure Description	Project Milestone?	On Time?	Explanation of Delays from Project Timeline (if Any)	Updates to Timeline / Milestones (if Any)
Re-design forcemain to a 4" FPVC (Fusible PVC). Pipe material and size review for this change. Reviewing the option of HDD most of the project.	No	Yes	N/A	N/A

	Expenditure Certification
The Organization certifies that the funds have been expended as shown above.	
	Engineering Manager
Signature /	Title
Joshua Cooper	10/8/2025
Printed Name	Date



SCDVA administers public funds and grants that are from time to time disbursed to third parties, to include other governmental agencies and mission-supporting organizations. To promote transparency and accountability, SCDVA requests quarerly updated from recipients-

		Contribution Information	
Amount	Project Name	Purpose	
5300,296.48	SCDVA-Administered Funds Quarterly	Shaw Air Force Base Resiliency and Security Enhancements	

Project Completion Date

Receiving Or	ganization Information
Entity Name	Sumter County
Address	13 E. Canal Street
City/State/Zip	Sumter/SC/79150
SCEIS Vendor #	7000151377
Tax ID#	576000405
Entity Type (County, City or Town)	local county government.

	Organization Contact Information
Name	Marcelina James
Position/Title	Grants Administrator
Telephone	803-436-2404
mail	mjames@sumtercountysc.gov

	Funds Status					
	Initial Grant Amount	Amount Spent This Quarter	Total Amount Spent to Date	Balance Remaining		
Γ	\$3,257,265.41	\$300,296.48	\$1,448,661.79	\$1,808,603.62		

Reporting Period 07/01/2025-09/30/2025-Reporting Period

	Accounting of how the funds have been spent:						
Expenditure Description	Project Milestone?	Un limer	Explanation of Delays from Project Timeline (if Any)	Updates to Timeline / Milestones (if Any)			
Black River Direct Labor, Contract Labor, AP Invoices, Equipment	Yes	Na	There were delays in key materials required and the original boring contractor was unable to complete assiged work. An amendment request has been submitted	An amendment request has been submitted for a one year extension to the current grant period.			
				The state of the s			

Attach additional sheets if necessary

Expenditure Certification

Grants Administrator

The Organization cartifies that the funds have been expended as shown above.

Marcelina James Printed Name

Title 11/17/2025

Date



SCDVA administers public funds and grants that are from time to time disbursed to third parties, to include other governmental agencies and mission-supporting organizations. To promote transparency and accountability, SCDVA requests quarerly updated from recipients.

Noah Krepps

Planning Director

nkrepps@portroyal.org

(843) 986-2207

		Contribution Information
Amount	Project Name	Purpose
\$5,428,860.00	Military Enhancement Plan	Create a living shoreline to protect MCRD Parris Island and reduce erosion
roject Completion Date		The same of the same same same same same same same sam

Name

Email

Position/Title Telephone

Receiving Or	ganization Information	
Entity Name	Town of Port Royal	
Address	700 Paris Avenue	
City/State/Zip	Port Royal, SC 29935	
SCEIS Vendor #	7000030169	
Tax ID#	57-6001097	
Entity Type (County, City or Town)	Town	

	Funds	Status	
Initial Grant Amount	Amount Spent This Quarter	Total Amount Spent to Date	
\$5,428,860,00			Balance Remaining

Organization Contact Information

	Reporting Period	
Reporting Period	30-Sep-25	

Accounting of how the funds have been spent:							
Expenditure Description	Project Milestone?	On Time?	Explanation of Delays from Project Timeline (if Any)	Updates to Timeline / Milestones (if Any)			
SCDNR: Salaries (Fringe & Indirect)	No	Yes					
SCDNR: Supplies (Oyster Castles, Limestone)	No	Yes					
SCDNR: Fixed (Mileage)	No	Yes					
SCDNR: Contractual	No	Yes					
CCU Student and Staff Salary: 40% time of a research specialist staff position and two students worked on the deployments and multiple visitsd to the Broad River / Elliotts beach for surveys and installation of the Hydrokinetic turbine/Biorock experiment.	Yes		The installation and test was delayed slightly waiting for USGS Aid to Navigation insallation approvals. Requests started in January and approval occurred June 30.				

	Expenditure Certification	
The Organization certifies that the funds have been expended as shown above.	2.7.2.2.2.2.2.2.2.2.2.2.2.2.2.2.2.2.2.2	
Signature Noah Krepps Printed Name	Planning Director Title 10/21/2025 Date	

(cont'd) Accounting o	f how the f	unds have	been spent:	
Expenditure Description	Project Milestone?	On Time?	Explanation of Delays from Project Timeline (if Any)	Updates to Timeline / Milestones (if Any)
CCU: NXMAR LLC. NXMar was selected to partner in modifying a new hydrokinetic turbine design for conversion to low voltage DC current to drive the biorock accumulation experiment. They developed a floating platform and helped set up and install the float/turbine	Yes	Yes		
CCU: Travel. CCU staff and students made multiple trips to Beaufort completing additional surveys, inspecting the Elliotts Beach upper intertidal with Nxmar heavy equipment opeators to asses installation machinary options and participate in public enaggement events with GEA and USCB. This includes accomodations for CCU PI, techncians, and students, and CCU vehicle mileage charges.				
CCU: Equipment Leases. a charter vessel was engaged by CCU to facilitate the installation of the platform and hydrokinetic turbine which was larger than the capacity of Ccu or GEA vessels.				

CCU: Equipment Purchase. A set of RBR pressure-based wave gauges were purchased to characterize wave diassapation across the shallow sub-tidal and intertidal erosional platform at Elliots Beach. The setting is too shallow for standard ADCP's initially intended for the assessment of wave disspation. These will continued to be depoloyed to quanitfy reduction of wave energy in the intertidal and to the sloped revetment after installationof the concrete barriers.	No	Yes		
GEA: Manpower. Coordinate with CCU, NxMar, Safe Harbor Marina assist with deployment of PUG Power Platform LSL precipitaion testing and SoFar Smart Buoy; execution of stakeholder engagement event in coordination with SC7; Retreival of PUG Power Platform; Retrieval of SoFar Smart Buoy; Coordination and planning for next steps for permitting for block deployment and block deployment logistics	Yes	Yes	completed and	Phase 2 - Block Deployment Timeline and Scope of Work submitted to Parris Island.
GEA: Equipment. Includes \$222.37 in SCUBA equipment, \$922.16 in Boat Gas/Oil, \$955.43 in Boat Maintenance and upkeep	No	No		

GEA: Travel. Mileage/Lodiging/Per Diem Expenses include 12 Man-Days for execution of SC7 community outreach/education event (July28-30);4 Man-Days for Power Float Retrieval and site assessment for deployment logistics (Aug25-27); 3 Man-days for Dive Retrieval of Smart Buoy (Sep 13,22)		Execution of SC7 /SCDVA community outreach program event to highlight Living Shoreline program. Coordination and participation with SCDNR Director,DNR Search and Rescue dive team, SCDNR SCORE program personnel, USC Beaufort professor and students, SC National Heritage Corridor, Town of Port Royal Mayor and Planning Director, Dr. Gayes and CCU scientists and students. Coordination with PI officials and preparation of press releases and coordination with local press and DNR outreach coordinator. Inspection of PowerFloat in the Broad River and educational discussions by Dr. Gayes at the float regarding theprogram status and purposes.
GEA: Contractual. Includes Boat Insurance and misc expenses for SC7 Community and Stakeholder outreach event.	No	Community Outreach event (SC7) completed.



SCDVA administers public funds and grants that are from time to time disbursed to third parties, to include other governmental agencies and mission-supporting organizations. To promote transparency and accountability, SCDVA requests quarerly updated from recipients.

Contribution Information					
Amount	Project Name	Purpose			
\$450,000.00	Redbank Road Feasibility Study	The purpose of this grant is a transportation study of Red Bank Road			
ject Completion Date					

Project Completion Date

rganization Information	
Berkeley County Government	
1003 Highway 52	
Moncks Corner, SC 29461	
7000147685	
57-6000312	
County Government	
	Berkeley County Government 1003 Highway 52 Moncks Corner, SC 29461 7000147685 57-6000312

Organization Contact Information				
Name	Russ Cornette			
Position/Title County Engineer				
Telephone	843-719-4179			
Email	russ.cornette@berkeleycountysc.gov			

	Funds Status							
Initial Grant	Amount Spent This	Total Amount Spent						
Amount	Quarter	to Date	Balance Remaining					
\$450,000.00	\$149,542.04	\$366,266.01	\$83,733.99					

	Reporting Period	
Reporting Period	7/1/2025 - 9/30/2025	

Accounting of how the funds have been spent:					
Expenditure Description	Project Milestone?	On Time?	Explanation of Delays from Project Timeline (if Any)	Updates to Timeline / Milestones (if Any)	
Environmental Screening, Traffic Analysis, Roadway Design, Utility Coordination, Draft report, and Final Report	Yes	Yes	N/A	Final Report Submitted	

	Expenditure Certification
The Organization certifies that the funds have been expended as shown above.	
holler Cotto	COUNTY ENGINEER
Signature	Title /
Russell Cornette	10/14/2025
Printed Name	Date



SCDVA administers public funds and grants that are from time to time disbursed to third parties, to include other governmental agencies and mission-supporting organizations. To promote transparency and accountability, SCDVA requests quarerly updated from recipients.

Contribution Information				
Amount	Project Name	Purpose		
\$914,000.00	SCDVA	To update LiDAR data for Charleston, Berkeley, and Orangeburg Counties		
Project Completion Date				

Receiving Organization Information				
Entity Name	Charleston County			
Address	3681 Leeds Avenue			
City/State/Zip	North Charleston SC 29405			
SCEIS Vendor #	7000018151			
Tax ID#	57-6001289			
Entity Type (County, City or Town)	County Government			

Organization Contact Information			
Name	Mary Kule		
Position/Title GIS Developer			
Telephone	843-998-9877		
Email	mkule@charlestoncounty.org		

Funds Status					
Initial Grant Amount Spent This Total Amount Spent					
Amount	Quarter	to Date	Balance Remaining		
\$914,000.00	\$57,810.86	\$899,418.59	\$14,581.41		

Reporting Period			
Reporting Period	FY2025 Q3		

Accounting of how the funds have been spent:				
Expenditure Description	Project Milestone?	On Time?	Explanation of Delays from Project Timeline (if Any)	Updates to Timeline / Milestones (if Any)
Invoice PTIN0042199 for work up to 08/04/25	Yes	Yes		
Invoice PTIN0043308 for work up to 09/02/25		Yes		

	Expenditure Certification	
The Organization certifies that the funds have been expended as shown above.		
Mary Rule		
	GIS Developer	
Signature	Title	
Mary Kule	10/1/2025	
Printed Name	Date	



SCDVA administers public funds and grants that are from time to time disbursed to third parties, to include other governmental agencies and mission-supporting organizations. To promote transparency and accountability, SCDVA requests quarerly updated from recipients.

Contribution Information					
Amount Project Name Purpose					
\$3,000,000.00 Shipboard Firefighting Training Facility		Construction of a Shipboard Firefighting Training Facility			
Project Completion Date					

Receiving Organization Information				
Entity Name	City of North Charleston			
Address	2500 City Hall Ln			
City/State/Zip	North Charleston, SC 29406			
SCEIS Vendor #	7000151821			
Tax ID#	570545285			
Entity Type (County, City or Town)	City of North Charleston			

Organization Contact Information			
Name	Linda Alston		
Position/Title	Grants Coordinator		
Telephone	8437405850		
Email lalston@northcharleston.org			

Funds Status					
Initial Grant Amount Spent This Total Amount Spent					
Amount	Quarter	to Date	Balance Remaining		
\$3,000,000.00			\$3,000,000.00		

Reporting Period			
Reporting Period	7/1/2025-9/30/2025		

Accounting of how the funds have been spent:						
Expenditure Description	Project Milestone?	On Time?	Explanation of Delays from Project Timeline (if Any)	Updates to Timeline / Milestones (if Any)		
No expenditures during the reporting period. Contract was sigend by contractor and fabrication of the facility has started	Yes	No	Project experienced delays for civil engineering	Facility is currently in fabrication and expected to be complete for transport in late december.		

	Expenditure Certification	
The Organization certifies that the funds have been expended as shown	above.	
Linda Alston	Grants Coordinator	
Signature	Title	
Linda Alston	10/1/2025	
Printed Name	Date	



SCDVA administers public funds and grants that are from time to time disbursed to third parties, to include other governmental agencies and mission-supporting organizations. To promote transparency and accountability, SCDVA requests quarterly updated from recipients.

Jared Fralix, P.E

843-255-2730

jared.fralix@bcgov.net

Contribution Information					
Amount Project Name Purpose					
\$3,000,000.00	Laurel Bay Conversion	Wastewater Laurel Bay Treatment Plant Project			
Project Completion Date	7/15/2027				

Name

Email

Position/Title
Telephone

	1			
Receiving Organization Information Entity Name BJWSA				
City/State/Zip	Okatie, SC 29909			
SCEIS Vendor#				
Tax ID#	57-6022931			
Entity Type (County, City or Town)	Political Subdivision of SC			

	Funds	Status	
Initial Grant Amount	Amount Spent This Quarter	Total Amount Spent to Date	Balance Remaining
\$3,000,000,00	\$0.00	\$0.00	\$3,000,000.00

Organization Contact Information

Assistant County Administrator- Infrastructure

Reporting Period			
Reporting Period	9/30/2025		

Accounting of how the funds have been spent:						
Expenditure Description	Project Milestone?	On Time?	Explanation of Delays from Project Timeline (if Any)	Updates to Timeline / Milestones (if Any)		
no expenditures	No	INIO	CZC permit paused as SCDNR requested threatened and endangered species assessment	Construction anticipated start Q1 2026		
				·		

	Experial care certification
The Organization certifies that the funds have been expended as shown above.	
Michael attum	Chief of Engineering
	Title
Michael A. Hans	09/03/15
Printed Name	Date



SCDVA administers public funds and grants that are from time to time disbursed to third parties, to include other governmental agencies and mission-supporting organizations. To promote transparency and accountability, SCDVA requests quarerly updated from recipients.

		Contribution Information
Amount	Project Name	Purpose
\$1,600,000.00	Military Enhancement Fund	Port Royal Island Water Reclamation Facility
Project Completion Date		

Receiving Organization Information			
Entity Name	BJWSA		
Address	6 Snake Road		
City/State/Zip	Okatie, SC 29909		
SCEIS Vendor #			
Tax ID#	57-6022931		
Entity Type (County, City or Town)	Political Subdivision of SC		

	Reporting Period	
Reporting Period	9/30/2025	

	Organization Contact Information
Name	Jared Fralix, P.E.
Position/Title	Assistant County Administrator - Infrastructure
Telephone	843-255-2730
Email	jared.fralix@bcgov.net

Funds Status			
Initial Grant	Amount Spent This	Total Amount Spent	
Amount	Quarter	to Date	Balance Remaining
\$1,600,000.00	\$58,240.22	\$58,240.22	\$1,541,759.78

	Accounting of how the funds have been spent:				
Expenditure Description	Project Milestone?	On Time?	Explanation of Delays from Project Timeline (if Any)	Updates to Timeline / Milestones (if Any)	
Payment to Construction Contractor for Materials	No	Yes	N/A	Project is expected to be complete in June 2026	

Attach additional sheets if necessary

Printed Name

	Expenditure Certification	
The Organization certifies that the funds have been expended as shown above.		
Mulmaker	Chief of Edgnering	
Signature NAMER	7itle 09/18/7.5	

Date



DERON L. McCORMICK CITY MANAGER P.O. BOX 1449 21 N. MAIN ST. (803) 436-2580 (803) 436-2615 (FAX)

August 19, 2025

Director, Military Affairs South Carolina Department of Veterans' Affairs 1800 St. Julian Place, Suite 305 Columbia, SC 29204

RE: 2023 Military Enhancement Grant -- Return of Funds (Barn Revitalization Project at the Shaw-Sumter Welcome Center)

Please accept this letter as formal notice and explanation of the City of Sumter's return of funds awarded under the 2023 Military Enhancement Grant for the "Barn Revitalization Project at the Shaw Sumter Welcome Center." We are returning a total of \$4,627,312.84, consisting of the original grant award of \$4,277,900.00 and \$349,412.84 in interest earnings accrued through August 19, 2025.

Since the flood of October 2015, the City has coordinated with FEMA on options to repair the dam adjacent to the Welcome Center. At the time of our barn project submission, we anticipated that a FEMA-supported path could address this higher-priority need. As the project has progressed, the timeline and requirements for a FEMA-funded solution remain uncertain. Given current engineering and regulatory guidance, the South Carolina Department of Environmental Services pathway offers the most direct and cost-effective route to complete the dam repairs and re-establish reliable stormwater control for flows from the nearby military installation and surrounding watershed. This approach enables the City to move forward on a predictable schedule.

Because preliminary analysis indicates the dam repair is likely less costly than the barn project, returning the barn project funds at this time best serves the program's objectives. The City intends to prepare a Military Enhancement Grant application for the Dam Rehabilitation/Revitalization Project and plan on submitting it during the next open application period. We respectfully request consideration of that application when the program window opens.

Enclosed please find **Check No. 57014 (City of Sumter)** in the amount of **\$4,627,312.84**. Upon acceptance, please confirm receipt and advise of any additional closeout actions required to conclude the award in your records.



SCDVA administers public funds and grants that are from time to time disbursed to third parties, to include other governmental agencies and mission-supporting organizations. To promote transparency and accountability, SCDVA requests quarerly updated from recipients.

	2000	Contribution Information
Amount	Project Name	Purpose
\$1,455,325.00	Aiken Cyber Integration Center	Outfit Cyber Integration Center with hardware and software
Project Completion Date	May-28	

Receiving Or	ganization Information	3.0
Entity Name	Aiken County	
Address	1930 Univerisity Parkway	
City/State/Zip	Aiken, SC 29801	
SCEIS Vendor #	7000179005	
Tax ID#	57-6000299	
Entity Type (County, City or Town)	County	

	Organization Contact Information
Name	Brian Sanders
Position/Title	County Administrator
Telephone	803-642-2012
Email	Bsanders@aikencountysc.gov

	Funds	Status	
Initial Grant Amount	Amount Spent This Quarter	Total Amount Spent to Date	Balance Remaining
\$1,455,325.00	\$0.00	\$0.00	\$1,455,325.00

Reporting Period Reporting Period Oct-25

Accounting of how the funds have been spent:				
Expenditure Description	Project Milestone?	On Time?	Explanation of Delays from Project Timeline (if Any)	Updates to Timeline / Milestones (if Any)
			Design Delay	pushed project completion to MAY 28

Attach additional sheets if necessary

Expenditure Certification

The Organization certifies that the funds have been expended as shown above.

Signature

an sanders

ADMINISTRATOR
11/4/25